

APPENDIX C-3

SPILL BUCKET INTEGRITY TESTING HYDROSTATIC TEST METHOD SINGLE- AND DOUBLE-WALLED VACUUM TEST METHOD

Facility Name: Foodies Corner 5	Owner: Whitestone Business, INC
Address: 1405 W Whitestone blvd	Address: 1405 W Whitestone blvd
City, State, Zip Code: Cedar Park, TX 78613	City, State, Zip Code: Cedar Park, TX 78613
Facility I.D. #: 55347	Phone #:
Testing Company: Petro-Tank Solutions	Phone #: Date: 6/17/2024

This procedure is to test the leak integrity of single- and double-walled spill buckets. See PEI/RP1200 Section 6.2 for hydrostatic test method, Section 6.3 for single-walled vacuum test method and Section 6.4 for double-walled vacuum test method.

Tank Number	1A	2A	3A			
Product Stored	Diesel	Regular	Super			
Spill Bucket Capacity	5 gallon	5 gallon	5 gallon			
Manufacturer	OPW	OPW	OPW			
Construction	<input checked="" type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled	<input checked="" type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled	<input checked="" type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled	<input type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled	<input type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled	<input type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled
Test Type	<input checked="" type="checkbox"/> Hydrostatic <input type="checkbox"/> Vacuum <input type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled	<input checked="" type="checkbox"/> Hydrostatic <input type="checkbox"/> Vacuum <input type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled	<input checked="" type="checkbox"/> Hydrostatic <input type="checkbox"/> Vacuum <input type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled	<input type="checkbox"/> Hydrostatic <input type="checkbox"/> Vacuum <input type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled	<input type="checkbox"/> Hydrostatic <input type="checkbox"/> Vacuum <input type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled	<input type="checkbox"/> Hydrostatic <input type="checkbox"/> Vacuum <input type="checkbox"/> Single-walled <input type="checkbox"/> Double-walled
Spill Bucket Type	<input checked="" type="checkbox"/> Product <input type="checkbox"/> Vapor	<input checked="" type="checkbox"/> Product <input type="checkbox"/> Vapor	<input checked="" type="checkbox"/> Product <input type="checkbox"/> Vapor	<input type="checkbox"/> Product <input type="checkbox"/> Vapor	<input type="checkbox"/> Product <input type="checkbox"/> Vapor	<input type="checkbox"/> Product <input type="checkbox"/> Vapor
Liquid and debris removed from spill bucket?*	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No	<input type="checkbox"/> Yes <input type="checkbox"/> No
Visual Inspection (No cracks, loose parts or separation of the bucket from the fill pipe.)	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
Tank riser cap included in test?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
Drain valve included in test?	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> NA
Starting Level	10.5 inch	10.5 inch	10.5 inch			
Test Start Time	8:30 AM	8:30 AM	8:30 AM			
Ending Level	10.5 inch	10.5 inch	10.5 inch			
Test End Time	9:30 AM	9:30 AM	9:30 AM			
Test Period	1 hr	1 hr	1 hr			
Level Change	0	0	0			

Pass/fail criteria: Must pass visual inspection. Hydrostatic: Water level drop of less than 1/8 inch; Vacuum single-walled only: Maintain at least 26 inches water column; Vacuum double-walled: maintain at least 12 inches water column.

Test Results	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	<input type="checkbox"/> Pass <input type="checkbox"/> Fail
---------------------	--	--	--	---	---	---

Comments:

*All liquids and debris must be disposed of properly.

Tester's Name (print) Jadell Burns

Tester's Signature

