## **APPENDIX C-7**

AUTOMATIC TANK GUAGE OPERATION INSPECTION				
Facility Name: Valley Mart #9		Owner:		
Address: 2401 Del Rio Blvd, Eagle Pass, TX 78852		Address: 2401 Del Rio Blvd, Eagle Pass, TX 78852		
City, State, Zip Code:		City, State, Zip Code:		
Facility I.D. #: 69049		Phone #: 832-878-9182		
Testing Company: Petro-Tank Solutions		Phone #: 832-878-9182 Date: 2024-10-02		
This procedure is to determine whether the automatic tank guage (ATG) is operating properly. See PEI/RP1200 Section 8.2 for the inspection procedure. This procedure is applicable to tank level monitor stems that touch the bottom of the tank when in place.				
Tank Number	sad	dasd		
Product Stored			asd	
ATG Brand and Model	asd			
1. Tank Volume, gallons				
2. Tank Diameter, inches				
3. After removing the ATG from the tank, it has been inspected and any damaged or missing parts replaced?	□ Yes □ No	□ Yes □ No	□ Yes □ No	□ Yes □ No
4. Float moves freely on the stem without binding?	☑ Yes □ No	□ Yes □ No	□ Yes □ No	□ Yes □ No
5. Fuel float level agrees with the value programmed into the console?	□ Yes □ No	□ Yes □ No	□ Yes □ No	□ Yes □ No
6. Water float level agrees with the value programmed into the console?	□ Yes □ No	□ Yes ☑ No	□ Yes □ No	□ Yes □ No
7. Inch level from bottom of stem when 90% alarm is triggered.				
8. Inch level at which the overfill alarm activates corresponds with value programmed in the gauge?	□ Yes □ No	□ Yes □ No	□ Yes □ No	□ Yes □ No
9. Inch level from the bottom when the water float first triggers an alarm				
10. Inch level at which the water float alarm activates corresponds with value programmed in the gauge?	□ Yes □ No	☑ Yes □ No	□ Yes □ No	□ Yes □ No
If any answers in Lines 3, 4, 5, or 6 are "No," the system has failed the test.				
Test Results	□ Pass □ Fail	□ Pass □ Fail	□ Pass □ Fail	☐ Pass ☑ Fail
Comments				

Tester's Name (print): fieldtech1 Tester's Signature: