

LINE AND LEAK DETECTOR TEST DATA FORM

Facility Name:	Fillin Station Express	Date:	3/6/2024	/6/2024
Facility Address:	201 N Front St Fall City, Tx 78113			
 Facility Phone:	210-857-7234			
Test Contractor:	PETRO-TANK SOLUTIONS, LLC			
Address:	803 Summer Park Dr, Ste #150	Tester:	Anil Momin	
<u> </u>	STAFFORD, TX 77477			
Contractor Phone: _	(281) 242-2687	License #	4865.LTN	
				-

Product	REGULAR	SUPER	DIESEL	
Pump Manufacturer	Red Jacket	Red Jacket	Red Jacket	
Isolation Mechanism	Isolation Plug	Isolation Plug	Isolation Plug	
Test Pressure (1 1/2 times working pressure)	50 PSI	50 PSI	50 PSI	
Initial Cylinder Level (ICL)	0.090	0.090	0.090	
Final Cylinder Level (FCL)	0.090	0.090	0.090	
Leak Volume = ICL - FCL	0.000	0.000	0.000	
Time Started	11:00	11:00	11:45	
Time Completed	11:30	11:30	12:15	
Total Test Time (30 min. minimum)	30 Min	30 Min	30 Min	
Conclusion (Pass or Fail)	Pass	Pass	Pass	
Leak Detector Manufacturer	Red Jacket	Red Jacket	Fe Petro	
Line PSI	31 PSI	29 PSI	27 PSI	
Leak Detector Result (Pass or Fail)	Pass	Pass	Pass	

Comments:				
	 ·	·	 	