



LINE AND LEAK DETECTOR TEST DATA FORM

Facility Name: Big Bucket Date: 10/4/2024

Facility Address: 2219 Lakeline Blvd
Cedar Park, TX 78613

Facility Phone: _____

Test Contractor: PETRO-TANK SOLUTIONS, LLC
Address: 803 Summer Park Dr, Ste #150

STAFFORD, TX 77477

Contractor Phone: (281) 242-2687

Tester: Anil Momin

Method: Hasstech ACURITE Pipeline Tester

License # 4865.LTN

Product	REGULAR	SUPER	DIESEL	
Pump Manufacturer	Fe Petro	Fe Petro	Fe Petro	
Isolation Mechanism	Ball Valve	Ball Valve	Ball Valve	
Test Pressure (1 1/2 times working pressure)	50 PSI	50 PSI	50 PSI	
Initial Cylinder Level (ICL)	0.040	0.040	0.075	
Final Cylinder Level (FCL)	0.040	0.040	0.075	
Leak Volume = ICL - FCL	0.000	0.000	0.000	
Time Started	11:30	11:30	12:15	
Time Completed	12:00	12:00	12:45	
Total Test Time (30 min. minimum)	30 MINS	30 MINS	30 MINS	
Conclusion (Pass or Fail)	PASS	PASS	PASS	
Leak Detector Manufacturer	Red Jacket	Red Jacket	Red Jacket	
Line PSI	30 PSI	27 PSI	26 PSI	
Leak Detector Result (Pass or Fail)	PASS	PASS	PASS	

Comments: _____
